

**Project Name: North County Line**

**Date Petition Filed: 10/4/2019**

	<b>Estimated Completi on Date</b>	<b>Actual Completi on Date</b>
<b><u>Administrative Phase</u></b>		
Date of Hearing of Necessity (BOD)	NA	6/19/2020
Appeal Period after BOD (parcels)	NA	6/29/2020
Appeal Period after Notice of Necessity to Municipalities	NA	7/13/2020

**Engineering Phase**

Award Engineering Contract	9/1/2020	10/13/2020
Engineering Report (including project estimates)	11/1/2020	4/29/2021
WRC Concept Design Approval	11/1/2020	4/29/2021
Schedule Project Information Meeting	12/1/2020	
Submit for MDEQ Permit (6 months)	11/15/2020	
Submit for WCRC Permit if required (6 months)	11/15/2020	
Complete Plans for Bidding	12/15/2020	
Prepare and File Final Order of Determination	1/15/2021	

**Construction Phase**

Notice of Bid Letting and DOR	1/1/2022	
Bid Opening	1/21/2022	
Computation of Cost of Construction	1/22/2022	
Day of Review (within 5-30 days of bid opening)	2/5/2022	
Appeal Period After Day of Review of Apportionments	2/15/2022	
Award Construction Contract	2/16/2022	
Notice of Tree Removal//Excavation		
Notice to Proceed (Construction Begins)	3/15/2022	
Project Substantially Complete	4/15/2022	
Construction Approval	6/30/2022	
One Year Warranty Period	6/30/2022	
Project Final Completion	6/30/2022	