

Project Name: Saginaw Hills 2020

Date Petition Filed: 06/09/2020

	Estimated Completion Date	Actual Completion Date
<u>Administrative Phase</u>		
Date of Board of Determination (BOD)	8/26/2020	8/26/2020
Appeal Period after BOD (parcels)	9/5/2020	9/5/2020
Appeal Period after Notice of Necessity to Municipalities	9/15/2020	10/5/2020
First Order of Determination	9/30/2020	10/5/2020

Engineering Phase

Award Engineering Contract	11/1/2020	12/31/2021
Engineering Report (including project estimates)	1/15/2021	4/30/2021
WRC Concept Design Approval	1/31/2021	
Verify Proposed Legal Description	1/31/2021	NA
Obtain Right of Way and/or Property Owner Agreements	7/1/2021	
Schedule Project Information Meeting	6/30/2021	5/25/2021
Submit for MDEQ Permit (6 months)	?	
Submit for WCRC Permit if required (6 months)	NA	NA
Complete Plans for Bidding	9/1/2021	
Prepare and File Final Order of Determination	10/21/2021	

Construction Phase

Notice of Bid Letting and DOR	9/15/2021	
Bid Opening	10/1/2021	
Computation of Cost of Construction	10/2/2021	
Day of Review (within 5-30 days of bid opening)	10/21/2021	
Appeal Period After Day of Review of Apportionments	10/31/2021	
Award Construction Contract	11/1/2021	
Notice of Tree Removal//Excavation	11/5/2021	
Notice to Proceed (Construction Begins)	11/15/2021	
Project Substantially Complete	1/15/2022	
Construction Approval	3/30/2022	
One Year Warranty Period	3/30/2023	
Project Final Completion	3/30/2023	