

Project Name: Benz Creek HHC Golf Course 5598.01
 Drainage District: Huron Hills Creek Drain Drainage District
Date Petition Filed:
Chapter 20 8865
9756 CONST - 9616 DEBT

	ORIGINAL Estimated Completion Date	Actual Completion Date
<u>Administrative Phase</u>		
DEQ Milestone Schedule (add hyperlink)		
Petition received	Nov-19	<u>11/19/2019</u>
Set up appropriate funds, verify any expenditures for transferring		
File qualifying statement	April, 2020	
Date of Statutory Drainage Board (SDB) first meeting	11/18/2019	11/18/2019
Date of SDB second meeting	1/22/2020	1/22/2020
Date of SDB third meeting	2/xx/2020	6/15/2020
Ways & Means for Full Faith & Credit (FF&C)	6/1/2020	7/1/2020
Board of Commissioner's for FF&C	7/1/2020	7/1/2020

Financing SRF Phase

Submittal of SRF Application Part I		6/19/2020
Submittal of SRF Application Part II		6/19/2020
Submittal of SRF Application Part III	8/3/2020	
Loan Closing	8/28/2020	8/28/2020
Order of Approval		
Reimbursements - create reimbursement sheet and hyperlink here	ongoing	

Design/Construction Phase

Publication of Bid Advertisement (City of A2)	4/2/2020	
Bid Opening (City of A2)	5/4/2020	6/11/2020
Resolution of Tentative Construction Contract Award (City of A2)	7/20/2020	
Notice to Proceed (Construction Begins) City of A2	8/20/2020	9/4/2020
Project Substantially Complete	5/31/2021	